

**ABSTRACT REPORT****PROGRESS OF WORKS UNDER RS.100 CRORE PROJECT IN 7 CITY CORPORATIONS**

Date :29-12-2010

Rs In Lakhs

Name Of the Corporation	Approved Action Plan		Work Started		Under Tender Process		Tender to be Invited		Grants Released	Expenditure	No of Works Completed
	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount			
Belgaum	287	8050	277	7895	0	0	10	154	1700	0	1
Bellary	32	10019	30	9961	1	58	0	0	6500	6765	7
Davanagere	528	9962	513	9726	1	35	1	30	9100	7712	105
Gulbarga	39	9234	27	6140	0	0	3	2144	3800	1888	0
Hubli Dharwad	101	10000	70	5249	4	156	2	219	8800	7093	27
Mangalore	251	9877	47	4895	113	1039	9	920	7600	0	5
Mysore	138	9947	138	10207	0	0	0	0	6600	5733	120
Total	1376	67089	1102	54073	119	1288	25	3467	44100	29191	265